EXTENSION OF TIME PROPOSAL

1	Name of work	Providing street ornamental and sign boards in chwodeshwari ward no:02
2	Amount of work portion	
3	Estimated Cost	Rs 25.00 lakhs
4	Name of Contractor	Sri N N Srinivasaiah
5	Agreement no	BBMP/EE/YNK.D/E-PMT /AG/ 2020-21, dt
6	No and date under which work order issued	EE/(YNK.D)/E-PMT/09/W.O/57/ 2019-20, dt:06-07-2019
7	Time limit rriginally fixed for completion	90 Days
8	Date of application by the contractor for granting	30/11/2021
9	Date of receipt of application in the Sub Division office	30/11/2021
10	Extension granted if any	
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	780 Days
12	Work carried out during 1st extension	-
13	Work carries out during 2nd extension	-

14	Time now applied for	780 Days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	yes
17	Balance of remaining work	000
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	90 Days
20	Weather notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to Covid-19, Nominal Penalty of Rs 100/- day may imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಧಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,